

Hazelmere Dam Raising

Land acquisition- Affected area at Oakford Priory acquired in **April 2011**.

Recommendation made for appointment of PSP for design and site supervision of civil works was approved by the DBAC on **17 August**, but still awaiting approval from National Treasury (> R10 million).

Specification and tender document for the appointment of a gate contractor for design, manufacture and installation of crest gates is nearing completion.

Revision of EMP for construction has been approved by Dept Environmental Affairs.

Completion by **December 2013**.



Mooi-Mgeni Transfer Scheme

MMTS 1 refurbishment is continuing.

PSP started with fish barrier designs.

Traffic EMP has been approved on **17 August 2011**.

Land acquisition- expropriation of left bank expected to be completed by end September 2011.

Construction commenced on 21 February 2011 and revised completion is **21 May 2013**



Cut-off trench- earth embankment



Excavation left and right bank



Inlet Conduit

