



Progress to date

- Due diligence investigation of both sites completed
- Northern site has been moved to a new site
- Water quality buoys launched and monitoring is ongoing according to the WQ Monitoring Programme
- Hydrographic and Marine Survey is complete at both sites and bathymetric data is currently being processed
- The geotechnical investigations (initially trial pits and shallow probing) are about to commence
- EIA Tender currently being evaluated

Way forward

- Once bathymetric survey is available the Marine Engineering Design component will commence
- Review of approaches to process design to be undertaken in October with an international expert
- Meeting with eThikwini and others in September to review the options for integration of the desalinated water into the exiting supply system in the northern and southern supply areas
- Award of the tender for the Environmental Impact Assessment