



water & sanitation


Department:
Water and Sanitation
REPUBLIC OF SOUTH AFRICA

Enquiries: Ms T Sigwaza
Telephone: 012 336 6508
Reference: 2/1/5/1

MINISTER OF WATER AND SANITATION

NATIONAL ASSEMBLY: QUESTION 1945 FOR WRITTEN REPLY

A draft reply to the above mentioned question asked by Mr L J Basson (DA) is attached for your consideration.


DIRECTOR-GENERAL (Act)

DATE: 12/07/2017

DRAFT REPLY APPROVED/AMENDED



MRS NP MOKONYANE
MINISTER OF WATER AND SANITATION

DATE: 19.07.17

FOR WRITTEN REPLY

QUESTION NO 1945

DATE OF PUBLICATION IN INTERNAL QUESTION PAPER: 23 JUNE 2017
(INTERNAL QUESTION PAPER NO. 23)

1945. Mr L J Basson (DA) to ask the Minister of Water and Sanitation:

- (1) With regard to the upgrade of Rand Water System 5, (a) how many contracts were issued, (b) what are the names of companies that were awarded the contracts, (c) how many companies are on time with their projects and (d) how many of the companies have exceeded their budgets;
- (2) how many of the specified companies are BEE compliant;
- (3) whether each of the specified companies are Construction Industry Development Board (CIDB) certified; if not, why not;
- (4) will she furnish Mr L J Basson with copies of the CIDB certification on all the contracts; if not, why not; if so, by when?

NW2157E

---00000---

REPLY:

- (1) There are 11 contracts issued and 10 appointed to date. Refer to **Annexure A** for the details.
- (2) Yes, all the companies are BEE compliant and it was a requirement for all the tenders.
- (3) Yes, all the service providers are CIDB certified.
- (4) Refer to **Annexure B** for the copies of the CIDB certificates of all contracts.

---00000---

A	B	C	D	E	F	G	H	I	J	K	L	M
No.	Project No	Description	Contract No.	Name of contractor	Contract Value - including escalation forex and contingency excluding VAT	Paid as at May 2017	Available Balance	Award date	Planned completion date	Comments on progress -time & budget and well within time.	BBBEE Level	CIDB Grade
1	P.03556	St5 Roads and services for construction	RW00795/12	KING CIVIL/ BULLDAGAIN Joint Venture	32,203,739	31,270,858	932,882	1-Feb-2012	1-Mar-2013	Project was completed within budget and well within time.		3 8CE
2	P.04311	St5 Carbon dioxide dosing plant	RW00909/12	Ovivo Aqua SA (Pty) Ltd	16,292,419	7,400,824	8,891,595	10-Mar-2015	28-Jul-2018	budget 45% spent and within plan. Construction progress within plan.		7 8ME
3	P.04310	St5 Poly electrolyte dosing plant	RW00906/12	WEC Mathosi Joint Venture	37,548,868	6,327,058	31,221,810	10-Mar-2015	30-Oct-2018	Budget 17% spent and within plan. Progress within plan.		3 6ME - PE
4	P.04312	St 5 - Activated silica dosing plant	RW00907/12	Mathosi Engineering Services	36,510,281	3,043,509	33,466,772	27-Mar-2015	15-Feb-2018	Budget 8.3% spent and within Plan. Progress within plan.		3 6ME - PE
5	P.03552	St5 - Lime handling & slaker dosing plan	RW00903/12	BR - PCISA Consortium	118,854,836	68,180,435	50,674,401	10-Mar-2015	28-Jul-2018	Budget 57% spent and within plan. Progress within plan.		9 PE
6	P.04309	St5 Chlorine disinfection plant	RW00904/12	LED Engineering/HT Peletona Joint Venture	44,198,106	7,292,815	36,905,290	10-Mar-2015	28-Feb-2018	Budget 17% spent and within plan.		7ME
7	P.03551	St5 - New Sedimentation System	RW00836/12	ZB Consortium Joint Venture	473,040,311	309,791,389	163,248,922	2-Jun-2015	30-Jul-2018	Budget 90.75% spent and within plan.		3 9CE
8	P.03550	St5 - New Filter house 5	RW00812/12	Superway Construction (Pty) Ltd	552,118,653	229,343,609	322,775,044	2-Jun-2015	28-Feb-2019	Budget 41% spent and slightly behind plan. Progress about 3 months behind plan due to ground conditions. Contractor working to catchup plan.		2 8CE-PE
9	P.03549	St5 - New Engine room - 5 A/B	RW00920/12	Fast Move Electrical	429,983,124	161,687,807	268,295,317	2-Jun-2015	28-Feb-2019	Budget 38% spent and behind plan. Progress 4 months behind plan. Contractor has submitted a catchup plan.		8CE-PE and 2 9ME-PE
10	P.03553	Power Supply for entire Station 5	RW00964/13	Mathosi Engineering Services	123,114,693	8,917,807	114,196,885	31-Mar-2016	1-Dec-2018	Budget 7% spent and within plan. Progress within plan.		1 7EP -PE
11	P.03555	Pipelines in Station (Raw water piping, Overflow and Delivery pipelines)	RW01252/15	Not yet awarded	Not yet awarded	N/A	N/A	N/A	28-Feb-2019	The work will be awarded by September 2017.	N/A	Not yet awarded

TABLE 1: LIST OF WORKS FOR STATION 5 AT RAND WATER'S ZUIKERBOSCH PUMPING STATION

[Home](#)

Contractor Detail

[Print](#)

Contractor Detail

CRS Number:	120650	Type of Enterprise:	Private Company
Contractor Name:	OVIVO AQUA SA (PTY) LTD	Registration Date:	2010/02/11
Trading Name:	OVIVO AQUA SA (PTY) LTD	Expiry Date:	2016/06/19
Status:	Active		

Contractor Grades

Grade: &ME, Update Date: 2013/06/18

Contact Particulars

Contact Person:	REYNEKE	Telephone:	0118860266
E-Mail Address:	vonique.reyneke@ovivowater.com	Fax Number:	0118860266
		Mobile:	0823356381

Contractor Head Office Address

Physical Address:	LINKVIEW BUILDING 260 KENT AVE FERNDALE RANDBURG Gauteng 2194	Postal Address:	P.O BOX 3597 RANDBURG Gauteng 2125
-------------------	---	-----------------	---

[Back](#)


Copyright © cidb 2011. All rights reserved

[General cidb contact](#)

[Website technical enquiries contact](#)



1000 115 2011 / 0800 115 2011



[Home](#)

Contractor Detail

[Print](#)

Contractor Detail

CRS Number: 107288 Type of Enterprise: Private Company
 Contractor Name: SUPERWAY CONSTRUCTION (PTY) LTD Registration Date: 2011/09/13
 Trading Name: SUPERWAY CONSTRUCTION Expiry Date: 2017/09/17
 Status: Active

Contractor Grades

Grade: 9CE PE, Update Date:
 Grade: 9GB PE, Update Date:
 Grade: 6EB PE, Update Date: 2014/09/16
 Grade: 5ME PE, Update Date: 2014/09/16

Contact Particulars


Contact Person: Bengtson Telephone: 0128071680
 E-Mail Address: richard@superway.co.za Fax Number: 0128071682
 Mobile: 0825677888

Contractor Head Office Address

Physical Address: 102 Oudkloof Avenue
 WILLOW GLEN AH
 PRETORIA
 Gauteng
 0001 Postal Address: Private Bag X16
 MENLO PARK
 Gauteng
 0102

[Back](#)

Copyright © cidb 2011. All rights reserved
 General cidb contact
 Website technical enquiries contact



Home

Contractor Detail

Print

Contractor Detail

CRS Number:	10003786	Type of Enterprise:	Private Company
Contractor Name:	EOH INTELLIGENT INFRASTRUCTURE PTY LTD	Registration Date:	
Trading Name:	EOH INTELLIGENT INFRASTRUCTURE PTY LTD	Expiry Date:	2015/12/02
Status:	Active		

Contractor Grades

Grade:	9Gb, Update Date: 2012/12/02
Grade:	9EP, Update Date: 2012/12/02
Grade:	9EB, Update Date: 2012/12/02
Grade:	9WE, Update Date: 2012/12/02
Grade:	9SF, Update Date: 2012/12/02

Contact Particulars

Contact Person:	M Van Zyl	Telephone:	011 312 5209
E-Mail Address:	marino@vanzyl.co.za	Fax Number:	011 317 3794
Mobile:	0834492226		


Contractor Head Office Address

Physical Address:	Block D, EOH Business Park Gillieby's View, 5 Osborne Lane BEDFORDVIEW 2007	Postal Address:	Block D, EOH Business Park Gillieby's View, 5 Osborne Lane BEDFORDVIEW 2007
-------------------	--	-----------------	--

Back

Copyright © cidb 2011. All rights reserved

[General CIDB Contact](#)
[Website Technical Enquiries Contact](#)



Home [Print](#)

Contractor Detail

Contractor Detail

CRS Number:	135497	Type of Enterprise:	Private Company
Contractor Name:	RICCLA 1715 (PTY) LTD	Registration Date:	2011/12/22
Trading Name:	PCISA	Expiry Date:	2014/12/22
Status:	Active		

Contractor Grades

Grade:	7NE PE, Update Date: 2011/12/22
--------	---------------------------------

Contact Particulars

Contact Person:	G Burton-Durham	Telephone:	0117945004
E-Mail Address:	glenn@pciafrica.com	Fax Number:	0117946357
Mobile:	0824549615		

Contractor Head Office Address

Physical Address:	NO 11 RIDGE ROAD LASERPARK HONEYDEW JOHANNESBURG Gauteng 2040	Postal Address:	PO Box 308 NORTHBRIDGE Gauteng 2162
-------------------	--	-----------------	--

[Back](#)

Copyright © cidb 2011. All rights reserved
[General cidb contact](#)
[Website technical enquiries contact](#)

Home

Contractor Details



Contractor Details

CRS Number: 122894

Type of Enterprise: Private Company

Contractor Name: MATHOSI ENGINEERING SERVICES PTY LTD

Registration Date: 2013/03/05

Trading Name: MATHOSI ENGINEERING SERVICES PTY LTD

Expiry Date: 2016/03/05

Status: Active

Contractor Grades

Grade: 7EP PE, Update Date: 2013/03/04

Grade: 6EB PE, Update Date: 2013/03/04


Grade: 6NE PE, Update Date: 2013/03/04



Copyright © cidb 2011. All rights reserved

[General cidb contact](#)

[Website technical enquiries contact](#)



[Home](#)

Contractor Detail

2015 ✓ 06

Contractor Detail

CRS Number: 110439

Type of Enterprise: Closed Corporat

Contractor Name: FASTMOVE ELECTRICAL CC

Registration Date: 2012/04/16

Trading Name: FASTMOVE ELECTRICAL CC

Expiry Date: 2018/06/15

Status: Active

Contractor Grades

Grade: 9EP PE, Update Date: 2015/06/14

Grade: 9ME PE, Update Date: 2015/06/14

Grade: 8CE PE, Update Date: 2015/06/14

Grade: 7EB PE, Update Date: 2015/06/14

Grade: 8GB PE, Update Date: 2015/06/14

[Back](#)

Copyright © cidb 2011. All rights reserved

[General cidb contact](#)

[Website technical enquires contact](#)



Construction Industry Development Board

Contractor Detail

2011/11/16

Contractor Detail

CRS Number	108159	Registration Date:	2011/11/15
Contractor Name	KING CIVIL ENGINEERING CONTRACTORS (PTY)	Expiry Date:	2014/11/16
Trading Name	LTD	Status:	Active
Type of Enterprise	KING CIVIL ENGINEERING CONTRACTORS (PTY)		
	LTD		
	Private Company		

Contractor Grades


Grades 8CE , 8GB

Contact Particulars

Contact Person	Mr F Van iddelonge	Telephone:	(011) 9572325
eMail address	francoisv@kingcivil.co.za	Fax Number:	(011) 9572311
		Mobile:	0824573188

Contractor Head Office Address

Physical Address	Portion 152 (Portion of Pln 48) RIETFontein Gauteng 8811	Postal Address	PO Box 1112 MULDERSDRIF KRUGERSDORP Gauteng 1747
------------------	---	----------------	--



Home

Contractor Detail

Print

Contractor Detail

CRS Number:	122894	Type of Enterprise:	Private Company
Contractor Name:	MATHOSI ENGINEERING SERVICES PTY LTD	Registration Date:	2013/03/05
Trading Name:	MATHOSI ENGINEERING SERVICES PTY LTD	Expiry Date:	2016/03/05
Status:	Active		

Contractor Grades

Grade:	6EB PE, Update Date: 2013/03/04
Grade:	6ME PE, Update Date: 2013/03/04
Grade:	6EP PE, Update Date: 2013/03/04

Contact Particulars

Contact Person:	D Mathosi	Telephone:	0110224211
E-Mail Address:	daniel@mathosigroup.co.za	Fax Number:	0110224072
Mobile:	0821316188		

Contractor Head Office Address

Physical Address:	UNIT 2 EVERGREEN PARK CNR SAM GREEN & EVERGREEN RDS TUNNEY EXT 9 GERMISTON Gauteng 1400	Postal Address:	P O BOX 876 BEDFORDVIEW Gauteng 2008
-------------------	--	-----------------	---

Back

Copyright © cidb 2011. All rights reserved

Page 1 of 1

907 / 964



Construction Industry Development Board

Contractor Detail

2011/11/16

Contractor Detail

CRS Number	108159	Registration Date:	2011 11/16
Contractor Name	KING CIVIL ENGINEERING CONTRACTORS (PTY)	Expiry Date:	2014 11/16
Trading Name	LTD	Status:	Active
Type of Enterprise	KING CIVIL ENGINEERING CONTRACTORS (PTY)		
	LTD		
	Private Company		

Contractor Grades

Grades 8CE , 8GB

Contact Particulars

Contact Person	Mr F Van Iddekinge	Telephone:	(011) 9572325
eMail address	francoisvi@kingcivil.co.za	Fax Number:	(011) 9572311
		Mobile:	0874573188

Contractor Head Office Address

Physical Address	Portion 162 (Portion of Plot 48) RIETFontein Gauteng 8811	Postal Address	PO Box 1112 MULdersDRIF KRUgersDORP Gauteng 1747
------------------	--	----------------	--