Development of Reconciliation Strategy for Luvuvhu & Letaba Water Supply System

STUDY PROGRESS




Layout

- Background
- Completed Tasks
- Tasks in process
- Tasks still to commence


Study Tasks

- Inception , summary of previous and current studies (1)
- Preliminary screening workshop (2)
- System Analyses (3, 8, 12, 13, 14)
 - Hydrological, Yield (WRYM), Planning (WRPM), Water quality
- Water use and needs (4, 7, 9, 11)
 - Requirements and return flows, Invasive alien plants, Reserve, International obligations
- Intervention option (5, 6, 10, 15, 16)
 - WC/WDM, Water re-use, Schemes (surface and groundwater), Social & environmental assessment
- Formulation of scenarios to inform strategy (17, 18)
 - Final screening workshop
- Stakeholder engagement and public participation (19)
- Study Management (20)



PHASE 3: FINAL STRATEGY


PHASE 2: PRELIMINARY STRATEGY



TASKS COMPLETED

Inception Phase

- Information from Tasks i,1 & 2
- Consultation with Client and liaison with key stakeholders, Local PSPs
- No additional tasks were defined
- Preliminary reconciliation strategy moved to after the completion of hydrology & initial yield analysis
- Irrigation data from Validation data suspect may influence execution & completion time
- Deliverable: Inception Report



Draft Inception Report

Reports listed in Inception Report


Report no.	Name or description	Associated task
1	Inception Report	0
2	Literature Review Report	1
3	Water requirements and Return Flow Report (Also include a section on the International obligations)	4 & 11
4	Rainfall analysis report	3
5	Hydrology report (includes IAP)	3 &7
6	Water Conservation and Water Demand Management Report	5
7	Water re-use report	6
8	Water Quality Assessment Report	8 &13
9	Groundwater utilization scenarios	10
10	Preliminary Reconciliation Strategy (or first stage) Report	17a
11	Executive Summary of Preliminary Reconciliation Strategy Report	17a
12	Yield Analysis Report (Includes IAP & EWR)	12 & 9
13	Planning Analysis Report	14
14	Water Supply Schemes Report & Social+Envir Aspects)	15 & 16
15	Final Reconciliation Strategy reconciliation strategy Report	17b
16	Executive Summary of Final Reconciliation Strategy reconciliation Report	17b

Summary of Current & Previous Studies (1)

- Briefly describes past reports
- Capture relevant information for current study
- Prepare list of augmentations schemes, intervention and bulk infrastructure options
- Deliverable: Report main sections
 - Summary of Pertinent info from past reports
 - Synthesis of available information (main catchments)
 - Identified augmentation/Intervention options (list of tables summarised info)

Summary of Current & Previous Studies (2)

- Reports from 26 different studies obtained
- In total in excess of 200 reports were covered
- The list of possible intervention options accumulated to 28 possible options



Draft Literature Review Report

TASKS IN PROCESS

Preliminary screening workshop (2)

- Present summary of information
- List all schemes and options statement on feasibility
- Obtain consensus on:
 - Options to evaluate
 - Level of further investigations
- Updated water balances (indicative)
- Deliverables:
 - Workshop starter document
 - List of intervention options to investigate current study

Study Tasks in Process

- Preliminary screening workshop (2) 60%
- Hydrological analysis (3) 30%
- Water Requirements and Return flows (4) 33%
- Water Conservation and Demand Management (5) 32%
- Water Quality (8) 15%
- Yield Analyses (12) 10%
- Review Schemes and Update cost estimates (15) 15%
- Stakeholder Engagement and Public Participation (19) 27%
- Study Management (20) 22%

TASKS STILL TO COMMENCE

Study Tasks no progress

- Honouring International Obligations (11)
- Water Quality Modelling (13)
- Planning Analysis WRPM (14)
- Review or Assess Social & Environmental Impacts (16)
- Assembly of Information and Formulation of Scenarios (17)
- Final Screening Workshop (18)
- Study Termination (21)


Thank You



Development of Reconciliation Strategy for Luvuvhu & Letaba Water Supply System

STATUS AND RECAP SINCE PREVIOUS MEETING





Current Status

- Inception Phase completed
 - Inception Draft Report
 - Literature Review Draft Report
- Study website active
- Phase 2 Tasks in process

Thank You




Development of Reconciliation Strategy for Luvuvhu & Letaba Water Supply System

SCREENINING WORKSESSION (Intervention Options)



Layout

- Introduction & Background
- Intervention Options from Previous Studies
 - Luvuvhu Main basin
 - Mutale River basin
 - Shingwedzi River basin
 - Groot Letaba River basin
 - Middle and Klein Letaba River basin
- Discuss Water Management Issues



Methodology Overview

- Select options / intervention measures from reports
- Prepare starter document
- Preliminary Screening Workshop
- Identify the advantage and disadvantages of each based on current knowledge
- Undertake strategy level comparisons of alternatives:
 - Costs
 - Environmental and socio economic impacts
 - Engineering feasibility
 - Yield /demand reduction
- Formulate scenarios to supply water requirements until 2040
- Preliminary Reconciliation Strategy

Purpose of Preliminary Screening Work Session

- Present and discuss the list of intervention measures as obtained from previous studies
- Adding additional intervention options
- Select the options / intervention measures to be evaluated as part of the Preliminary Reconciliation Strategy
- Obtain Consensus as SSC on:
 - Options to evaluate
 - Level of further investigations
- Deliverables:
 - Workshop starter document
 - List of intervention options to investigate in current study

Typical Interventions

Management interventions:

- Water Conservation and Water Demand Management.
- Optimal system operation.
- Adjusting assurance of supply.
- Trading of water use allocations.


Infrastructure developments:

- Water re-use
- Augmentation Schemes
 - Surface
 - Groundwater

Interventions Applicable to All Systems

- Water Conservation and Water Demand Management (WC/WDM)
 - Urban, Rural domestic
 - Review WC/WDM strategies of key WSA
 - Determine realistic potential savings, cost estimations & implementation program, Review after 18 months
 - Irrigation
 - Present & past water use efficiency
 - Potential benefits of WC/WDM
 - Modus operandi for WC/WDM implementation

Luvuvhu Mutale Shingwedzi




Luvuvhu Catchment Status

- Albasini Dam is over allocated, even if Louis Trichardt is supplied from Nandoni Dam.
- Vondo, Nandoni and Tshakuma sub-systems supply overlapping demand centers.
- Nandoni Dam to support transfer to Giyani.
- Water needs exceed yield of Nandoni by 2018.


Luvuvhu Catchment Options

- Reconsider supply to Louis Trichardt from:
 - Lu1: Albasini Dam in combination with Latonyanda Dam & other interventions.
 - Lu2: Nandoni Dam as primary source.
 - Lu3: Nandoni & Albasini (combination of above).
- Lu4: Utilising groundwater in Nandoni supply area
- Lu5: Raising of Vondo Dam
- Lu6: Mid Dzindi Dam
- Lu7: Latonyanda Dam
- Lu8: Paswane Dam
- Lu9: Xikundu Dam

Rainfall and Evaporation




Luvuvhu Mutale Shingwedzi



Pipelines Giyani Area






Mutale Catchment Status

- Small regulating storage compared to runoff.
- Water shortages are being experiences and it is unlikely that improved efficiency will improve situation to acceptable levels (statement from literature).

Fundudzi Lake




Irrigation Mutale Catchment

Mutale River Catchment Options

- Mu1: Water Conservation and Demand Management
- Mu2: Groundwater developments.
- Mu3: Dams on the Mutale River:
 - Rambuda downstream Dam.
 - Tswera Dam.
- Mu4: Limpopo River future source of water to supply mining developments.

Luvuvhu Mutale Shingwedzi



Shingwedzi River Catchment Status

- The Shingwedzi River Catchment almost entirely in the KNP.
- Relative low rainfall and runoff.
- Water use in the catchment is small.
- Groundwater is an option for local supply.

Shingwedzi River Catchment Options


- Sw1: Groundwater developments.
- Sw2: Transfer from Nandoni Dam via Xikundu Weir.

Letaba Catchment Status


- Groot Letaba: Surface water resources are extensively developed to meet domestic, irrigation and industrial water needs – low assurance of supply.
- Middle & Klein Letaba: Water use from Middle Letaba
 Dam is far in excess of the available yield.
- Transfer scheme from Nandoni Dam under construction to alleviate water shortages in Giyani.
- Groot Letaba River Water Development Project (GLRWDP) - planning is underway.

Groot Letaba Catchment Options

- GL1: Raising of Tzaneen Dam.
- GL2: Construction of Nwamitwa Dam.
- GL3: Bulk Water Supply Infrastructure from Nwamitwa Dam.
- GL5: Artificial recharge at Mulele on Molototsi River.
- GL6: Groundwater regional scheme in conjunction with surface scheme.



Groot and Klein Letaba




Middle & Klein Letaba Catchment Options

- MKL1: Water Conservation & Water Demand Management.
- MKL2: Development of groundwater resource.
- MKL3: Replacement of Middle Letaba canal with pipeline.
- MKL4: Transfer Scheme from Nandoni Dam.
- MKL5: Construction of new dam on Klein Letaba River:
 - Majosi Dam
 - Crystalfontein Dam

Middle & Klein Letaba Catchment Options

- MKL6: Remove / buy out irrigation on Middle Letaba Scheme (trading).
- MKL7: Remove / buy out irrigation upstream of Middle Letaba Dam (trading).

Groot and Klein Letaba



Reconciliation Strategy "in a nutshell"

